

Monthly Exception Report – June 2018
NSGM Project Management Unit

A. NSGM Smart Grid Projects

1. **CED, Chandigarh:** Award approval processed by RECPDCL and is awaiting consent from CED.
2. **MSEDCL, Maharashtra:** Technical evaluation in progress for Amravati and Congress Nagar SG projects.

B. Pilot Projects

1. **PED:** Installed 1,500 meters in June 2018. 6,910 meters communicating to control center. Final lot equipment received. 2nd instalment of ₹ 4.44 Cr. against MoP share released
2. **UGVCL:** Installed 4,800 meters in June 2018. 2,000 meters communicating to control center
3. **WBSEDCL:** Installed 2,000 meters in June 2018.
4. **TSECL:** Installed 3,100 meters in June 2018. Billing for 6,700 consumers done with smart meter data.
5. **TSSPDCL:** Installed 1,600 meters in June 2018. Dispatch instruction issued for 3,000 meters and inspection offered for another 2,000 meters
6. So far **more than 1 lakh smart meters installed** in all Smart Grid Pilot Projects out of 1.7 lakh envisaged deployment.

* *The present status of all projects can be accessed at <http://nsgm.gov.in/en/sq-status/>*

C. Meetings & Activities:

1. Participated/inputs provided in the meeting chaired by MoSP (IC) on Smart/Prepaid meter rollout challenges on 7th June 2018.
2. Status update w.r.t. Smart Grid pilot projects shared in 12th Monitoring Committee Meeting of IPDS chaired by Secretary (Power) on 7th June 2018.



(Arun Kumar Mishra)
Director, NSGM
dir.npmu.nsgm@gov.in