



Impact Assessment of Smart Grid Pilot Projects Deployed in India

- NSGM, MOP engaged QCI to assess the impact of implementation of Smart Grid Pilot projects, covering both utilities and consumers.
- QCI conducted impact assessment activity in nine (9) DISCOMs, one (1) academic institute and one (1) Knowledge Center where pilot projects have been implemented/ongoing.
- Assessment findings are based on the information provided by DISCOMs as of March 2019.
- Pilots projects were at various stages of execution during the time of assessment.

Why Impact Assessment?

- The Smart Grid pilot projects were under execution for considerable timeframe.
- Compare the adopted vis-à-vis deployed functionalities.
- Impacts, benefits to utility / consumers where pilots under implementation.
- Identification of challenges faced and future course of action.
- Collation of learnings from pilots for large scale deployments.

Utility

- Functionalities mentioned in DPRs, tender documents vis-à-vis the current scenario.
- Discussion with various stakeholders on an exhaustive questionnaire prepared in regard to implementation and working of functionalities.
- Analyzing reports generated by DISCOMS such as AT&C losses, SAIFI/SAIDI etc.

Consumer

- Consumer survey to collect end user feedback
- A minimum of 50 consumers were surveyed from each DISCOM (Except in IIT Kanpur and Manesar)
- A detailed questionnaire to gain insights on satisfaction levels and benefits accrued to consumers.



Survey Methodology (2/2)

- Discussions held with Mysore, CESC for better understanding of the intricacies involved in the projects and refining the questionnaire.
- The pilots findings were incorporated and questionnaire was refined for further assessment.
- To conduct the assessment, two teams of three professionals visited each Smart Grid Pilot Project for physical verification and to take feedback from utility officials and consumers.

Summary of Findings (1/2)

S.NO.	Pilot Project	Advanced Metering Infrastructure	Billing Using AMI	Peak Load Management	Power Quality Management	Outage Management	Micro Grid/Distribution generation system
1.	Smart Grid Pilot Project at Guwahati, APDCL	Implemented	Not Implemented	Not In Use	Not In Use	Partially Implemented	Not Implemented
2.	Smart Grid Pilot Project at Naroda, UGVCL	Implemented	Implemented	Not Implemented	Not Implemented	Not Implemented	Not opted
3.	Smart Grid Pilot Project at Panipat, UHBVN	Implemented	Implemented	Not In Use	Partially Implemented	Implemented	Not Implemented
4.	Smart Grid Pilot Project at Kala Amb, HPSEB	Implemented	Implemented	Partially deployed	Not opted	Implemented	Not opted
5.	Smart Grid Pilot Project at Mysore, CESC	Implemented	Implemented for consumers on one feeder	Not In Use	Not opted	Partially Implemented	Not Implemented
6.	Smart Grid Pilot Project at Puducherry, PED	Implemented	Not Implemented	Implemented- consumers haven't taken part yet.	Not opted	Not opted	Not opted
7.	Smart Grid Pilot Project at Jeedimetla, TSSPDCL	Implemented	Not Implemented	Not In Use	Implemented	Not In Use	Not opted
8.	Smart Grid Pilot Project at Agartala, TSECL	Implemented	Implemented	Not In Use	Not opted	Not opted	Not opted
9.	Smart Grid Pilot Project at Siliguri, WBSEDCL	Implemented	Implemented	Not In Use	Not opted	Not opted	Not opted
10.	Smart City R&D Platform Pilot Project at IITK	Implemented	Implemented	Not Implemented	Not opted	Not Implemented	Implemented
11.	Smart Grid Knowledge Centre at MANESAR	Implemented	Implemented	Implemented	Implemented	Implemented	Implemented

***The reason for "Not Implemented / Not In Use" cases are mainly regulatory/testing/political issues etc.*

Summary of Findings (2/2)

The below table depicts the reduction of AT&C Losses of the assessed utilities across defined ranges:

Decrease of greater than 10 percentage points	Decrease of 5-10 percentage points	Decrease of 0-5 percentage points	Increase of percentage points
WBSEDCL, TSECL, APDCL	UGVCL, CESC	HPSEBL, PED, TSSPDCL,UHBVN	-




Pilot Project Wise Findings




SG Pilot at Guwahati, APDCL


AT&C losses, Billing & Collection Efficiency



Consumer Awareness




Consumer Outage




- Total No. of Consumers - 14,519. Total No. of Smart Meters Deployed - 14,082.
- The DISCOM has achieved the promised target of 15% AT&C loss, with an **overall reduction of over 10%** from the baseline.
- Fluent Grid Ltd. is currently working with APDCL for a new consumer portal for smart grid consumers which will be integrated with the already existing R-APDRP portal.
- MDMS/MDAS were implemented and retrieving data from CT meters only.


AT&C losses, Billing & Collection Efficiency



Consumer Awareness




Consumer Outage




- Total No. of Consumers - 11,000. Total No. of Smart Meters Deployed - 10,366.
- The DISCOM had expected AT&C Loss of 14.66%. But there has been an **overall reduction of over 4.4%** in the AT&C loss from the baseline loss.
- 7518 number of remote connections and disconnections were done from Sep 2018 to March 2019.
- Consumer Portal hasn't been developed for pilot consumer as of March 2019.

AT&C losses, Billing & Collection


Efficiency



Consumer Awareness




Consumer Outage




- Total No. of Consumers - 1,554. Total No. of Smart Meters Deployed - 1,335.
- The DISCOM had expected AT&C Loss of 1.86% . There has been an **overall reduction of over 1%** in the AT&C loss from the baseline loss.
- Consumer portal for smart grid pilot consumers has been developed but integration of the same with RAPDRP portal was in process as of March 2019.


AT&C losses, Billing & Collection Efficiency



Consumer Awareness




Consumer Outage




- Total No. of Consumers – 23,760. Total No. of Smart Meters Deployed – 23,760.
- The DISCOM has achieved the promised target of 8.44% AT&C Loss, with an **overall reduction of over 5%** from the baseline.
- 8561 remote connection and disconnection have been done from Oct 2018 till March 2019
- On an average 10436 consumers per month are billed using AMI
- Portal has been developed for pilot project consumers but wasn't shared with consumers as of March 2019.


AT&C losses, Billing & Collection Efficiency



Consumer Awareness




Consumer Outage




- Total No. of Consumers - 21,824. Total No. of Smart Meters Deployed - 20,863.
- The DISCOM has achieved the promised target of 5.7% AT&C loss, with an **overall reduction of over 5%** from the baseline.
- 11515 number of remote connections and disconnections have been done from Sep 2017 to Dec 2018
- Annual saving of Rs.1,200,000/- by remote connect / disconnect facility and savings of 1,35,000 per annual by replacement of under loaded DTC.

AT&C losses, Billing & Collection


Efficiency



Consumer Awareness



Consumer Outage




- Total No. of Consumers - 33,499. Total No. of Smart Meter Deployed – 28,916.
- The DISCOM had expected AT&C Loss of 8.86% but there has been an **overall reduction of over 6.6%** in the AT&C loss from the baseline loss.
- Consumer portal has been developed but wasn't shared with the consumers as of March 2019.




SG Pilot at Jeedimetla, TSSPDCL


AT&C losses, Billing & Collection Efficiency



Consumer Awareness



Consumer Outage




- Total No. of Consumers - 11,906. Total No. of Smart Meters Deployed - 8,882.
- The DISCOM has achieved the promised target of 7.48% AT&C loss, with an **overall reduction of over 5.48%** from the baseline.
- 3 phase meters weren't installed at the DISCOM as of March 2019 .
- Consumer portal and an application has been developed for smart grid pilot consumers but they had not been given access as of March 2019.




SG Pilot at Agartala, TSECL


AT&C losses, Billing & Collection Efficiency



Consumer Awareness



Consumer Outage




- Total No. of Consumers - 45,000. Total No. of Smart Meters Deployed - 42,530.
- The DISCOM has achieved the promised target of 14.00% AT&C loss, with an **overall reduction of over 28.07%** from the baseline.
- A consumer portal has been developed for smart grid pilot consumers but the same wasn't shared with consumers as of March 2019.




SG Pilot at Siliguri, WBSEDCL


AT&C losses, Billing & Collection Efficiency



Consumer Awareness




Consumer Outage




- Total No. of Consumers - 5,275. Total No. of Smart Meters Deployed - 5,164.
- The DISCOM has achieved the promised target of 11.35% AT&C loss, with an **overall reduction of over 11.71%** from the baseline.
- Crew vehicles are monitored by the CRM system which has helped the DISCOM save a vast sum of money during the last year as fuel consumption and number of kilometres travelled is also kept in check.


- Total No. of Smart Meters Deployed - 27 (20 households + 7 hostels)
- RES integration of roof top solar installed in all the 20 houses with an individual capacity of 5kw.
- On going research activities in developing hardware such as Raspberry Pi ,Relay , Open HAB.
- Consumer Portal has been shared with the consumers. Also, HAS app has been developed for the controlling of loads
- Home automation System has been implemented for all the pilot consumers .

Comparison of electricity consumption before/after solar



Solar Generation





- **Continuous trainings** are being conducted by SGKC for effective knowledge management transfer.
- Micro grid comprised of PV Solar rooftop established.
- Weather Monitoring Station with sensors for wind and solar measurement are established at the centre.
- **2 Electric Vehicles and EV Charging Infra** were already present.



Salient Findings from Impact Assessment (1/3)

1. Total number of meters installed at pilots stands at 1.56 lakhs.
2. Utilities observed **Reduction in AT&C losses** and achieved results near to the target
3. **Integration of Smart Grid system with RAPDRP** has been achieved in projects like Tripura, Assam, West Bengal
4. **Consumer Portals** have been developed in many pilots and shared with customers
5. Peak Load Management (PLM) successfully tested by Pilot Utilities however **regulatory constraints** made PLM deployment on hold.
 - *Gujarat SERC has asked to file petition along with two (2) year valid data from Smart Grid system. Toward this direction utilities are trying to present their cases before respective SERCs with historic data*
6. **Most of the pilots were deployed with RF/GPRS**

7. **Meters with more than one communication modules** have been developed/ tested/ deployed to test the multiple communication system as well as to ensure failsafe communication (e.g. UHBVN pilot)
8. **The Power Line Communication (PLC) in Agartala & Panipat** pilots have been successfully deployed affirming possibility to use PLC communication
9. **Remote connect/disconnect feature was also tested** and deployed at some pilots, while some pilot utilities are in the process of obtaining regulatory approval
10. **Smart city R&D platform at IIT Kanpur** is a showcase model with R&D potential to **test integration with Smart cities**. The significant applications deployed include **Home automation system, Renewable energy integration, AMI, essential and non-essential loads segregation**

11. **Smart Grid Knowledge Centre (SGKC)** at Manesar has become a unique set up for showcasing live working models of Smart Grid functionalities and also impart **Training & Capacity Building** activities for skill development of utility professionals and engineers
12. The major functionalities deployed at SGKC include AMI, PLM, renewable energy integration, smart home automation system
13. **Consumer resistance was observed** in some of the pilots during the initial phases. Consumers were sensitized with benefits of Smart Grid deployments through pamphlets, news articles and meetings.
14. Overall consumers are less aware about the smart grid technologies. In general consumers reported to have **experienced improved in quality of power supply**




Major Challenges Faced/Reported (1/2)

1. **Consumer indexing** poses a challenge in maintaining system since whenever consumer is tagged to a new DT discrepancy in billing is observed
2. **Regulatory challenges** for implementation of PLM, connect/ disconnect etc.
3. **Integration of Smart Grid system** with existing R-APDRP system and/or legacy MBC systems
4. **No Smart Meter standard was available at the initiation of deployment.**
However, some of the utilities have deployed IS 16444 compliant meters, while one of the utilities had gone ahead with certification of IS 16444 which has slowed down the rate of deployment
5. Even though IS 16444 specifies that smart meters shall use IPV6, the major telecom service provides support for IPV4 at present

Major Challenges Faced/Reported (2/2)

6. **Choice of Communication** is limited due to geography and service providers availability and non-competitive rates
7. **Capacity building and Training Challenges** are seen as Smart Grid is a new concept for the utility officials and Skill set enhancement is needed for the systems deployed
8. **Consumer Resistance** was observed with some of the consumers reported increase in billing and also sought political intervention
9. **Non flexibility of communication module** as they are integrated with smart meter of particular vendor and it is lock-in case of **interoperability**

Next Steps Based on Impact Assessment



Thank You

