

Monthly Exception Report – May 2018
NSGM Project Management Unit

A. National Smart Grid Mission

1. NSGM has been extended to continue till March 2020 with a total outlay of ₹ 990 Cr. including a budgetary support of ₹ 312 Cr. (Office Memorandum can be accessed at <http://www.nsgm.gov.in/sites/default/files/National-Smart-Grid-Mission-OM-2.pdf>)

B. NSGM Smart Grid Projects

1. **CED, Chandigarh:** Award approval processed by RECPDCL and is awaiting consent from CED.
2. **MSEDCL, Maharashtra:** Bids opened for Amravati and Congress Nagar SG projects on 3rd May 2018. Technical evaluation in progress.

C. Pilot Projects

1. **PED** installed 5,500 meters in May 2018. Dispatch instruction issued for final lot equipment.
2. **HPSEB** is fine tuning meter data. 3rd instalment of ₹ 2.916 Cr. against MoP share released.
3. Micro Grid implementation under progress at **SGKC**. 3rd instalment of ₹ 2.141 Cr. against MoP share released
4. **UGVCL** data center started receiving data from smart meters, installed 6200 meters in month of May 2018.
5. **WBSEDCL** installed 3093 meters in May 2018.
6. A total of **~90,000 smart meters cumulatively installed** in all Smart Grid Pilot Projects till date which is **>50% of envisaged installation**.

* The present status of all projects can be accessed at <http://nsgm.gov.in/en/sg-status/>

D. Meetings & Activities:

1. Meeting to resolve issues regarding integration of Smart Grid pilots at Assam and West Bengal with RAPDRP Part-A (IT) systems under ED (IPDS) convened on 4th May 2018
2. IIT Kanpur submitted closure report of Smart City R&D platform pilot.
3. NPMU officials reviewed on site closure/completion of pilot projects at CESC Mysore and Kala Amb, HPSEB.
4. Inputs provided for upcoming Smart Meter roadshow in Europe and UK during meeting chaired by JS (D) on 9th May 2018.



(Arun Kumar Mishra)
Director, NSGM
dir.npmu.nsgm@gov.in